

2009 Enhanced Pedestrian Crossings



Project Overview: ES-0419

This annual program constructs pedestrian crosswalk enhancements on arterial streets. Public Works evaluates pedestrian crosswalk requests from Neighborhood Associations and the Bicycle and Pedestrian Advisory Committee (BPAC) prioritizes locations with significant pedestrian demand so that crosswalks will be installed where they will be most efficient, effective, and convenient for pedestrians. Full funding has been identified to construct pedestrian crossings in 2009 at the following locations:



Northwest/Maplewood

North Samish/Newell
Lakeway/Grant
Alabama/Grant
York/Railroad

The purpose of this program is to enhance intersections where there is high pedestrian traffic to make pedestrians more visible to motorists.

Status - February 2010

Accomplishments: Project is substantially complete. Final inspection held week of 1/18/10

Next Milestones: Complete.

Affected Neighborhoods

Birchwood
Sehome
York
Sunnyland
Central Business District

Project Manager

Ravyn Whitewolf, P.E.
Engineering Manager
Phone: (360) 778-7900
[Email Public Works](#)

Project Details

- Status - Completed February 25, 2010
- Contract Awarded - June 29, 2009
- Contract Amount - \$280,667
- Contractor - Colacurcio Brothers Construction
- Final Contract Amount: \$309,764.54

2009 Enhanced Pedestrian Crossing ES-0419

















